

**Site C Review - Responses to questions raised by Deloitte
August 15th, 2017**

CONFIDENTIAL

No.	
73	<p data-bbox="212 363 1040 394">Date/Source of Question: Doc Request Status - Aug 15/17 at 6:50am</p> <p data-bbox="212 436 657 468">Response provided by: ██████████</p> <p data-bbox="212 510 618 541">Functional Approver: ██████████</p> <p data-bbox="212 583 625 615">Question: Status of Clearing Plans</p> <p data-bbox="212 657 337 688">Response:</p> <p data-bbox="212 730 1360 793">Attached please find the Upcoming Clearing Timing map dated August 17, 2017 which shows the scope and schedule of Reservoir and Transmission Line Clearing.</p> <p data-bbox="212 835 592 867">In summary, the current plan is:</p> <p data-bbox="212 909 337 940">Reservoir:</p> <ul data-bbox="261 982 1388 1476" style="list-style-type: none">• Lower Reservoir (area from dam site to Tea Island)<ul style="list-style-type: none">○ Clearing started in fall 2015, and will be completed in winter 2017/2018.• Moberly River Drainage<ul style="list-style-type: none">○ Clearing started in winter 2016/2017, and will be completed in spring 2018.• Eastern Reservoir (area from dam site to Cache Creek)<ul style="list-style-type: none">○ Road construction is planned for fall of 2017, and clearing is planned to commence in fall 2017 and complete in spring 2018.• Middle Reservoir (area from Cache Creek to Halfway River)<ul style="list-style-type: none">○ Clearing of the Middle Reservoir (excluding Watson Slough) and road construction are planned to start in summer 2018 and complete in spring 2019.○ Clearing of Watson Slough is planned for winter 2021/2022.• Western Reservoir (area from Halfway River to Hudson's Hope)<ul style="list-style-type: none">○ Clearing including road construction is planned to start in summer 2020 and complete in spring 2021. <p data-bbox="212 1518 440 1549">Transmission Line:</p> <ul data-bbox="261 1591 1377 1654" style="list-style-type: none">• Transmission Line Clearing including road construction started in January 2017 and will be completed in spring 2018. <p data-bbox="212 1696 332 1728">Dam Site:</p> <ul data-bbox="261 1770 678 1801" style="list-style-type: none">• Dam Site Clearing – Completed