

Site C Review - Responses to questions raised by Deloitte
August 21st, 2017

CONFIDENTIAL

No.	
148	<p>Date/Source of Question: Email from [REDACTED] to [REDACTED] from August 21, 2017 at 8:44am</p> <p>Response provided by: [REDACTED]</p> <p>Functional Approver: [REDACTED]</p> <p>Question: Explanation of how the Total Contingency Budget of \$793.6m changed to \$763m in the PMB 2016</p> <p>Response: Contingency budget of \$793.6M from FID to June 2016 PMB changed with the addition of \$251M from savings on Interest During Construction as well as other unallocated budget. This was reduced by contingency draws required for contract awards and other items totaling approximately \$272M. Further adjustments were made for reconciling items of approximately \$9.6M to reach \$763M.</p>