Site C Construction Schedule

											BCH19-4
Construction Activity	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025
Dam Site Area	1 2 3 4 2015	1 2 3 4 2016	1 2 3 4 2017	1 2 3 4 2018	1 2 3 4 2019	1 2 3 4 2020	1 2 3 4 2021	1 2 3 4 2022	1 2 3 4 2023	1 2 3 4 2024	1 2 3 2025
Clearing: dam site											
Access roads at the dam site											
Worker accommodation											
Peace River construction bridge											
Excavation and material relocation											
Cofferdams and diversion tunnels											
Earthfill dam											
Roller-compacted-concrete buttress											
Generating station and spillways											
Turbines and generators											
Substation											
Powerhouse transmission lines											
Viewpoint construction/landscaping											
Demobilization and site reclamation											
Roads and Highways*	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025
Public road improvements											
240 Road											
269 Road											
271 Road											
Old Fort Road											
Highway 29 realignment											
Cache Creek West											
Cache Creek/Bear Flat											
Halfway River											
Dry Creek											
Farrell Creek											
Farrell Creek East											
Lynx Creek											
Peace River / Reservoir Area*	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025
Clearing: Lower reservoir and Moberly Drainage											
Clearing: Eastern reservoir											
Clearing: Middle reservoir											
Clearing: Western reservoir											
River diversion											
Reservoir filling and operations											
Transmission Works*	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025
Transmission line clearing											
Transmission line construction											
Extension of Peace Canyon switchyard											
Hudson's Hope Shoreline Protection	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025
Hudson's Hope Berm/ DA Thomas Road upgrades											
Production & Transport of Materials	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025
85th Avenue Industrial Lands											
Portage Mountain Quarry											
West Pine Quarry											
Wuthrich Quarry											

May 2019 BCH19-431

The construction schedule is indicative only and subject to change. The purpose of the schedule is to illustrate the general sequence of construction activities, but the dates and schedule may change.

BC Hydro Power smart

* Timelines do not include site preparation or wood disposal.